## Sewer System (I&I) Rehabilitation Project (I&I Remediation) **ATTACHMENT 16**

## All work completed on June 9, 2023

100%	Project Completion =	P		
113,863	Total =			
12,350	100%	v.f	316	Manhole Cementitious Lining
80,150	100%	ea.	68	Test & Grout Services
	100%	<u>-</u> ,	771	Structural CIPP (manhole-to-manhole)
21,363	100%	<u>.</u>	40	Structural Short Liner
	100%	<u>.</u>	10,258	Clean, Inspect, Test, and Seal
(GPD)	(Quantity)	Unit	Quantity	Type of Rehabilitation
Assume 50% Removal Rate	% Completed		Total	
Estimated Removed Infiltration				
	June 9, 2023 - All Work Completed	3 - All	ıne 9, 202	<u>J</u>
nediation)	Sewer System (I&I) Rehabilitation Project (I&I Remediation)	abilitat	(I&I) Reha	Sewer System

<sup>\*</sup>Note: Excludes warranty inspections anticipated to be performed in Spring of 2024

